

*Příloha č. 2: Harmonogram stavebních  
prací a dodávek*

# REGENERACE CENTRA OBCE RYBNÍKY

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	II. 2013		IX. 2013				X. 2013				XI. 2013				XII. 2013				I. 2014				II. 2014				III. 2014				IV. 2014				V. 2014											
					5.	12.	19.	26.	2.	9.	16.	23.	30.	7.	14.	21.	28.	4.	11.	18.	25.	2.	9.	16.	23.	30.	6.	13.	20.	27.	3.	10.	17.	24.	3.	10.	17.	24.	31.	7.	14.	21.	28.	5.						
0	<b>Regenerace centra obce</b>	<b>247 dny</b>	<b>23.8. 13</b>	<b>26.4. 14</b>	[Gantt bar from 23.8.13 to 26.4.14]																																													
1	Podpis SOD	0 dny	23.8. 13	23.8. 13	◆ 23.8.																																													
2	Předání staveniště	0 dny	26.8. 13	26.8. 13	◆ 26.8.																																													
3	Zahájení výstavby	0 dny	26.8. 13	26.8. 13	◆ 26.8.																																													
4	<b>Obnova komunikací a veřejných prostranství</b>	<b>223 dny</b>	<b>27.8. 13</b>	<b>6.4. 14</b>	[Gantt bar from 27.8.13 to 6.4.14]																																													
5	01 Bourání	26 dny	27.8. 13	11.2. 14	[X-pattern bar from 27.8.13 to 11.2.14]																																													
6	101 Účelová komunikace	45 dny	10.9. 13	28.11. 13	[X-pattern bar from 10.9.13 to 28.11.13]																																													
7	102 Místní komunikace	75 dny	9.10. 13	21.2. 14	[X-pattern bar from 9.10.13 to 21.2.14]																																													
8	103 Místní komunikace	50 dny	10.2. 14	6.4. 14	[X-pattern bar from 10.2.14 to 6.4.14]																																													
9	104 Účelová komunikace	24 dny	24.2. 14	5.4. 14	[X-pattern bar from 24.2.14 to 5.4.14]																																													
10	105 Parkovací stání kostel	14 dny	28.10. 13	10.11. 13	[X-pattern bar from 28.10.13 to 10.11.13]																																													
11	106 Parkovací stání Sokolovna	12 dny	10.3. 14	21.3. 14	[X-pattern bar from 10.3.14 to 21.3.14]																																													
12	107 Parkovací stání Obecní úřad	10 dny	24.2. 14	5.3. 14	[X-pattern bar from 24.2.14 to 5.3.14]																																													
13	108 Chodníky	20 dny	17.3. 14	5.4. 14	[X-pattern bar from 17.3.14 to 5.4.14]																																													
14	109 Chodníky	16 dny	3.3. 14	18.3. 14	[X-pattern bar from 3.3.14 to 18.3.14]																																													
15	301 Kanalizace dešťová	42 dny	23.9. 13	19.11. 13	[X-pattern bar from 23.9.13 to 19.11.13]																																													
16	302 Kanalizace	34 dny	1.9. 13	24.10. 13	[X-pattern bar from 1.9.13 to 24.10.13]																																													
17	303 Retenční a zasakovací nádrž	20 dny	16.9. 13	23.10. 13	[X-pattern bar from 16.9.13 to 23.10.13]																																													
18	304 Dešťová kanalizace	49 dny	9.9. 13	12.11. 13	[X-pattern bar from 9.9.13 to 12.11.13]																																													
19	801 Úprava území	12 dny	3.3. 14	14.3. 14	[X-pattern bar from 3.3.14 to 14.3.14]																																													
20	<b>Sadové úpravy</b>	<b>207 dny</b>	<b>30.9. 13</b>	<b>24.4. 14</b>	[Gantt bar from 30.9.13 to 24.4.14]																																													
21	Demolice	10 dny	30.9. 13	25.10. 13	[X-pattern bar from 30.9.13 to 25.10.13]																																													
22	Opěrná zeď č.1	12 dny	10.2. 14	1.3. 14	[X-pattern bar from 10.2.14 to 1.3.14]																																													
23	Betonová stěna č.2 a 5	28 dny	10.2. 14	23.3. 14	[X-pattern bar from 10.2.14 to 23.3.14]																																													
24	Opěrná zeď č.3	12 dny	24.2. 14	7.3. 14	[X-pattern bar from 24.2.14 to 7.3.14]																																													
25	Opěrná zeď č.4	10 dny	10.3. 14	19.3. 14	[X-pattern bar from 10.3.14 to 19.3.14]																																													
26	Opěrná zeď č.6	14 dny	21.10. 13	17.11. 13	[X-pattern bar from 21.10.13 to 17.11.13]																																													
27	Opěrná zeď č.7	16 dny	4.11. 13	2.12. 13	[X-pattern bar from 4.11.13 to 2.12.13]																																													
28	Opěrná zeď č.8 a 9	34 dny	14.10. 13	10.12. 13	[X-pattern bar from 14.10.13 to 10.12.13]																																													
29	Opěrná zeď č.10	9 dny	17.10. 13	7.11. 13	[X-pattern bar from 17.10.13 to 7.11.13]																																													
30	Schodiště před kostelem	14 dny	28.10. 13	23.11. 13	[X-pattern bar from 28.10.13 to 23.11.13]																																													
31	Zpevněné plochy a mobiliář	24 dny	3.3. 14	11.4. 14	[X-pattern bar from 3.3.14 to 11.4.14]																																													
32	Terénní úpravy	10 dny	17.3. 14	11.4. 14	[X-pattern bar from 17.3.14 to 11.4.14]																																													
33	Sadové úpravy	37 dny	19.3. 14	24.4. 14	[X-pattern bar from 19.3.14 to 24.4.14]																																													
34	Závěrečný úklid	7 dny	20.4. 14	26.4. 14	[X-pattern bar from 20.4.14 to 26.4.14]																																													
35	Ukončení výstavby	0 dny	26.4. 14	26.4. 14	◆ 26.4.																																													



Úkol		Průběh		Souhrnný		Vnější úkoly		Konečný termín ↓
Rozdělení		Milník	◆	Souhrn projektu		Vnější milník	◆	